

SMR Procurement for Site Construction

FNPA Lunch & Learn Series
23 October 2024



Personal Safety Assessment – 2 Minute Rule



- » Take 2 minutes to look around yourself and assess any safety hazards
- » Not just for planned work, but also for unplanned actions (what could go wrong?)
- » Are any conditions different than the last time you were here?
- » Slow down to speed up
- » Take deliberate action to avoid creating an unsafe situation or undesirable outcome that results in rework




Westinghouse

Global Presence

Legend

-  Corporate Headquarters
-  Countries with Westinghouse Presence



Westinghouse by
the Numbers

approximately
9,500 
employees worldwide

 more than
90
facilities

 **21**
countries

 **3** fuel fabrication facilities



Westinghouse is the original equipment
manufacturer or a technology provider to:
~50% of the global nuclear reactor
fleet, delivering capacity of
~190,000 carbon-free MWe

Comprised of
5
Business Units

ENERGY SYSTEMS

NUCLEAR FUEL

OPERATING PLANT SERVICES

ENVIRONMENTAL SERVICES

eVINCI



Westinghouse

Energy Systems

AP1000®
(~1,200 MW_e)



AP300™
(300 MW_e)



**Pumped Thermal
Energy Storage**




Nuclear Fuel


Operating Plant Services

Environmental Services

eVinci



**Field Services &
Plant Modifications**



Nuclear Fuel



**Decontamination/
Decommissioning
Solutions**



**Components &
Manufacturing**



**Project &
Engineering
Services**

AP1000 PWR Technology

Most Advanced, Proven Generation III+ Pressurized Water Reactor with Fully Passive Safety Systems



Innovative

Fully-passive safety systems protect the plant for over 72 hours, even in the event of a station blackout.



Proven

Breaking performance records across the operational fleet.



Cost effective

Simplified design means lower construction, operating and maintenance costs.



Flexible

Able to rapidly follow changes in demand and offers co-generation options such as district heating & desalination.

AP1000 PWR Technology: Record-Setting Operations

- *China has 4 AP1000 reactors in operation (Sanmen & Haiyang); 8 units under construction and 4 under contract*
- *U.S. has 2 operating AP1000 reactors in Georgia*



- ***Superior operating performance – availability and capacity factors >92%***
- ***Dramatically reduced start-up test programs from 10 months to 5 months or less***
- ***Industry performance records set for first cycle refueling outages (28 days) second cycle (19 days)***
- ***Plants used for baseload and load-follow modes with ramp rates of 1 MW/second***
- ***Sanmen units received a perfect score by the World Association of Nuclear Operators (WANO)***

AP300 SMR

Only SMR based on deployed, operating & advanced reactor technology



Proven Technology

24 AP1000 reactor-years of safe operations

Based on the fully licensed & operating AP1000 technology.



Advanced Safety

More than
30 years licensing advanced passive technologies with global regulators

We pioneered passive safety systems. AP300 utilizes identical passive safety systems used in the AP1000 reactor to maintain safe shutdown condition.



Readily Deployable

Approximately
0.4 acres needed for safety related buildings

Ultra-compact, simplified design reduces construction timeframes. Maximizes use of established supply chain.



Today's Energy Landscape

The world is recognizing the need for nuclear & is seeking proven solutions

CUSTOMER CHALLENGES



Emission-free
Energy



Energy
Security



Energy Price
Stability



Grid
Stability

THE SOLUTION

CUSTOMERS CONTINUE TO SELECT WESTINGHOUSE



China has 4 AP1000
reactors in operation & 8
units under construction



Poland contracts for
3 AP1000 reactors



Bulgaria selects 2
AP1000 reactors



U.S. has 2 AP1000 in
commercial operation



Ukraine contracts for
9 AP1000 reactors



India selects 6
AP1000 reactors



UK selects 4 AP300
reactors – Community
Nuclear Power

Advanced Reactor Technology Procurement & Delivery Model





Westinghouse Non-Negotiables for our Suppliers



Focus and Polices around “Zero-Accidents”
Management and personnel dedication to safety first



Dedication to Excellence
Implementation and documentation of the requirements and deviations



Procurement Integrity
Compliance and prompt reporting of violations or potential violations




Procurement Scope Split

Westinghouse

- Augmented Nuclear Island Procurement
 - ✓ Containment (CV, Modules, NSSS Equipment, Valves, etc.)
 - ✓ Shield Building
 - ✓ Auxiliary Building (Modules, Valves, Aux. Equipment, etc.)
 - ✓ Annex Building (Valves, Cranes, Aux. Equipment, etc.)
 - ✓ Diesel Generator Building
 - ✓ Radwaste Building
- Turbine Building First Bay (Valves, Batteries, Aux. Equipment, etc.)
- Solid Radwaste Treatment Facility (SRTF)
- Turbine Island Procurement

Constructor

- Balance of Plant facilities and equipment (Permanent Facilities)
 - ✓ AP1000® Plant Yard
 - ✓ Circulating Water System
 - ✓ Water and Sewage Treatment
 - ✓ Switchyard
 - ✓ Warehouses
- Bulk commodities procurement – both for the Nuclear Island and Turbine Island
- Construction – all permanent and temporary works within the development area





Modular Construction Approach

Shorter construction schedule – Improved quality – Reduced field work


Factory production of modules



Transport Modules



On-site module assembly



Plant Operation



Site Survey and Preparation



Site Construction



Construction and module assembly




Requires pre-engineering and early procurement – More work done in parallel



Modular Design: Why Use Modules?

- Modular construction is not new technology
 - Early modular construction adapted by shipbuilders
 - Hog Island ships in World War I – 122 built
 - Liberty ships in World War II
 - Achieve standard prefabricated construction which allows schedule reduction
 - Liberty ships – average fabrication and construction time was 230 days, later reduced to 42 days (81% reduction)
 - Fastest completion was 5 days, 16 hours (97% reduction)
 - Used extensively in Energy and Industrial construction



https://fr.m.wikipedia.org/wiki/Fichier:Liberty_ship_construction_11_prepared_for_launch.jpg



Modular Design: Benefits and Application

- Designed to achieve a short construction schedule from first concrete to core load (nth plant)
- Utilize proven fabrication and construction techniques
- Maximize use of modularization
 - Designed for rail or truck shipment for 12' x 12' x 80' (80 Ton)
 - Barge shipment where available





Supply Base Classification – Geographic Categories



Global Supplier

- Complex equipment with increased quality requirements (SR, ASME and/or EQ) and significant design impact to plant
- Large capital investment to engage in market with significant lead times (>4 yrs) driving limited global supply base
- IP constraints
- Examples include:
 - Steam Generators
 - Reactor Pressure Vessels
 - RCPs
 - RCL Piping



Squib Valve



RCP



Steam Generator



Reactor Vessel



Canadian Suppliers

- Complex equipment with increased quality requirements to non-safety or commercial fabrication
- Would require significant supplier development and qualification for some commodities
- Certain commodities would require capital investment to engage in market with significant lead times (>3 yrs)
- Examples include:
 - Structural Modules
 - Shield Building Segments
 - Fuel Handling Equipment
 - Cranes, Valves, Tanks, Pumps, etc.
 - Smaller Mechanical Modules
 - Electrical/I&C Equipment



Large Structural Modules



Containment Vessel



Local Suppliers

- Typically, Non-safety or commercial fabrication requirements (limited additional qualification needed)
- Lead times allow for schedule float
- Multiple Sourcing Options
- Examples include:
 - Existing global suppliers leveraging local resources
 - Significant Construction Commodities (non-WEC scope)



Non-Safety Valve



Transformers



Delivery Model

From WBS to Commodity Codes

- Plant is composed of > 700 commodities, each commodity is constituted by an individual element or a group of element
- WBS's align like commodities and skillsets to streamline the delivery model

Commodity Locator Code	Description	WBS	WBS Name
			Building
MN03	Reactor Vessel Head Reflective Metal Insulation (Includes IHP and RV Flange	4	NSSS Major Components 1 - Tanks & Heat Exchangers
MN20	Reactor Vessel Insulation System (also Called Rx Cavity Insulation) Including Rx	4	NSSS Major Components 1 - Tanks & Heat Exchangers
MP01	Reactor Coolant Pumps - ASME Section III	5	NSSS Major Components 2 - Other
MP06	CVS Makeup Pumps (Horizontal Multi-Stage Centrifugal)	7	Auxiliary Equipment
MP08	RNS Centrifugal Normal RHR Pumps – ASME Section III	7	Auxiliary Equipment
MP1J	CCS Component Cooling Water Pumps	7	Auxiliary Equipment
MP1K	SFS Spent Fuel System Cooling Pumps	7	Auxiliary Equipment
MP1Q	BDS Stm Gen Drain & Recirc Pump	7	Auxiliary Equipment
MP1R*	VWS High Capacity Air-Cooled Chiller Pumps	7	Auxiliary Equipment

WBS	Description	Scope
1	Containment Vessel & Shield Bldg	Containment Vessel is an ASME procurement of plate, support structures, air locks, equipment hatches etc. that will be delivered to the NPP site and assembled at the site by the constructor. Shield Bldg is the procurement and transport to NPP site of modular pieces of the air inlet structure, tension ring panels, shield bldg. roof assembly, shield bldg. panels and transition joints. Assembly of the shield bldg. is at the site by the constructor.
2	Structural Modules	Procurement and transport to NPP site of truckable modular assemblies for CA01, CA02, CA03, CA05 and CA20. Assembly of the modules is at the site by the constructor.
3	Mechanical Modules & Q Modules	Procurement and transport to NPP site of Q-modules which have ASME procurement requirements as well as various non-safety modules.
4	NSSS Major Components 1 - Tanks & Heat Exchangers	Procurement and transport to NPP site of ASME NSSS major components such as Steam Generators, Reactor Vessel and other equipment including associated lifting/rigging/transportation equipment and ancillary supporting equipment.
5	NSSS Major Components 2 - Other	Procurement and transport to NPP site of ASME NSSS major components such as RCP, RVI, CRDM and Reactor Loop Piping including associated lifting/rigging/transportation equipment and ancillary supporting equipment.

WBS	Description	Scope
6	Cranes & FHME	Procurement and transport to NPP site of various cranes and fuel handling equipment associated with the augmented Nuclear Island
7	Auxiliary Equipment	Procurement and transport to NPP site of various auxiliary equipment to differing procurement classes (ASME, SR, non-SR) such as heat exchangers, pumps, tanks, etc. associated with the augmented Nuclear Island
8	Valves	Procurement and transport to NPP site of >5,000 valves of various type and procurement class (ASME, SR, non-SR) associated with the augmented Nuclear Island.
9	Electrical	Procurement and transport to NPP site of various electrical to differing procurement classes (Class 1E and non-Class 1E) equipment such as batteries, MCC's, transformers, electrical penetrations, etc. associated with the augmented Nuclear Island
10	Instrumentation & Controls (I&C)	Procurement and transport to GICP of various I&C equipment to support the assembly, testing and shipment to the NPP site.
11	Turbine Island Major Equipment	Procurement and transport to NPP site of Turbine Generator Set, Condenser, Feedwater Pumps, Heaters, etc.
12	Spare Parts	Supporting the development of AP1000 spare parts program including commissioning, start-up and operational spares



**Procurement Program
Delivery Office**

**Account
Management**

Commercial

**Supplier Performance
Engineering**

Operations

Program Delivery Office

Overall accountability for
procurement execution for
AP1000® Plant Projects

Account Management

Close collaboration with our internal
customer to help us understand and
anticipate their needs and identify
where we can bring value

Commercial

Maximizes GSCS overall
procurement value while minimizing
risk for Westinghouse and for our
customers

SPE

Maximizes the value of a Supplier
through Technical Center of
Excellence, Proactive supplier
evaluation and Predictive Delivery

Operations

Provide the systems and
process to deliver products and
services on-time and meet Key
stakeholder expectations



Westinghouse Sourcing Process for AP1000® / AP300™ Plants

1 - Scope Definition

Critical requirements, export control, spec globalization needs



2 - Supplier Identification

Evaluate existing supply base and potential new suppliers considering BU potential needs for localization.



3 - Preliminary Supplier Assessment

Desktop supplier evaluations, issue and review RFQ's, down select to target suppliers



4 - Technical & Quality Eval.

Detailed evaluation (gap analysis) for development needs



8 - Product Delivery

Predictive delivery to support construction needs



7 - Supplier Management

Oversight plan execution and surveillance



6 - Supplier Development

Address supplier gap analysis, perform qualifications (as-needed), audits finalize oversight plans




5 - Quality Audits

Supplier audits and onboarding to ASL/QSL





Supplier Evaluation Process Map



Focusing on Quality and Flawless Execution as Essential Components of the Program



Critical to Quality (CTQ) Attributes

Identified for each commodity/
component and focus on key
aspects of procurement, project
management, fabrication/
manufacturing, quality, commercial,
and logistics considered to be
critical to the successful execution
of the scope.

Ideally developed and assessed
during the preliminary supplier
assessment process; however, they
can also be evaluated as part of the
Supplier down-selection or Supplier
development process

Structural Module CTQ Evaluation Checklist -

Category	Raw score CA01/CA20	Raw score CA02/CAB5	Raw score SB Panels, Air Inlet & Tention Ring	Weight
Mfg - Modeling software	3	3	-	50
Mfg - Material control/Mfg Process control	3	3	3	50
Mfg - Material storage and control	3.5/	3	3	40
Mfg - Material preparation and control	4	4	4	50
Mfg - Fabrication area/experience	3.5/	3.5/	3.5/	50
Mfg - Other Mfg Related	4	4	4	30
Mfg - Shop General	5	5	5	50
Mfg - Rolling and forming	-	-	-	20
Program Management - General	3.5/	3.5/	3	20
Program Management - Discussion Topics	N/A	N/A	3.5/	20
Shipping and Logistics	3	3	N/A	20
Quality - Codes, Standards, Certificates	3	3	3	40
Quality - NDE	5	5	5	50
Other	4	4	4	30



Preliminary Qualification

- Conduct preliminary assessments of supplier's capability and capacity validating initially that the suppliers can support the product needs.
- Validate alignment of transparency and teamwork core principles
- Communication of Westinghouse procurement process and expectations

Preliminary Qualification

Joint Technical &
Quality Eval

Gap Closure &
Supplier
Development
Plan

Procurement
Execution





Joint Technical and Quality Evaluation

- **Joint Technical and Quality Evaluation** of the supplier to validate the supplier's ability to effectively complete a scope
- **Standardized, on-site evaluation** intend to identify and critical gaps that may exist, related to
 - Capability and Capacity (technical and personnel)
 - Work processes, procedures, and qualification
 - Quality program
- **Development and Oversight plans** that are reviewed with the supplier and will establish actions to address any gaps identified



Transparency & Teamwork



Gap Closure & Supplier Development Plan


- **Delivery Stream** organization engages suppliers to drive closure of actions defined in a Development plan and ensure supplier readiness to execute.
- Provide on-site, relevant nuclear industry experience and guidance (Quality, Regulatory, and Technical) to suppliers to address both technical limitations and programmatic needs

Technical Advising (Supplier Performance)

- Special Processes and Procedures (welding, etc.)
- Tooling and Fixturing
- Best Practices and Operational Experience
- Part and Process Qualification

Programmatic Consulting

- Quality Program Improvements / Enhancements
- Regulatory Compliance and Reporting
- Personnel Training and Development
- Document Management systems



- Support and advise the supplier through the closure of key gaps necessary to pass independent Supplier Quality audit for Nuclear Safety-Related scopes






Production Mockups

For Structural Modules, Shield Building and Containment Vessel the selected preferred suppliers will perform a qualification covering:

1. Material Procurement to support mockup
2. Document generation and approvals
3. Development of Quality Plans, Procedures, Inspection programs
4. Fabrication of 1 or more major sub-assemblies that best represent the challenges of the main commodity with WEC and Customer oversight
5. Testing and Inspection process to confirm requirements have been met
6. Produce a production level quality assurance data package



Prepare for Success



Procurement Execution

- Westinghouse Delivery Steam organization manages supplier execution from Purchase Order issuance to close-out.
- Implement the Oversight Plan established during the Supplier Assessment and Development phases
- Proactively identify and resolve issues to ensure delivery certainty and flawless execution
- Oversight is conducted through multiple means (Best Athlete approach)





Teamwork & Accountability with Regional Supply Chain



Systematic & rigorous preparation to drive flawless execution

- **Safety is a value**
- Working in safety environment to get you back home safe.
- **Mutual integrity and accountability,**
“we say what we do and do what we said”
- AP1000® lessons learned implementation from Chinese AP1000® + Vogtle 3&4 projects
- Early Focus on Long Lead Items
- Use of proven Design
- **Quality First principle**

Lessons Learned





Lessons Learned from FOAK Procurement



Design completion prior to manufacturing



Schedule time for document submittals and approvals



Production mock-ups to demonstrate capability and identify deficiencies



Supply base diversity



Lessons Learned from AP1000® Projects

Sanmen Unit 1 CV Bottom Head Set – October 2009



Haiyang Unit 1 CB20 Set – March 2014



Vogtle Unit 3 CA01 Module Set – August 2015



Sanmen Unit 2 CA20 Onsite Transport – June 2010



Haiyang Unit 2 CV Top Head Set – August 2015



Vogtle Containment Ring Fabrication – July 2015



Photos © Sanmen Nuclear Power Company, Ltd., © Haiyang Nuclear Power Company, Ltd. and © Georgia Power.
All rights reserved



Timing of Design Completion



- **Value of a Complete Design**

- Several of the key AP1000 plant advantages (compacted footprint, reduction in component and construction materials, reduction in work hours to build, modular construction) are EXTREMELY sensitive to the timing of design completion, as the 'substantial' completion of the design needs to be achieved well in advance of first nuclear concrete, especially for the large structural modules
- Late start/completion of design, especially when coupled with inaccurate % complete assessments due to the stage, can have significant impact
- Early completion of reference design, allows engineering to focus on procurement, fabrication and construction support

- **Approach for future AP1000 projects**

- Leverage the **value of a complete design**, limit changes to manufacturing & construction improvements with high return
- Improve module delivery by implementing shop and site lessons learned (attachments and connections)
- Limit changes to the design to activities with significant construction cost return





Ease of Construction Changes - Approach

- **Structural Modules Optimization**

Extensive review of lessons learned during construction to optimize module fabrication and delivery

Fabrication: digitalization of design, TEKLA design optimized with key US and Japanese fabricators

Construction: Elimination of Attachment Plates, Simplification of design in key areas

- **Ease of Construction Targeted Changes**

Joint construction/engineering review to identify key areas of design improvement to simplify construction

Over 100 different initiatives jointly agreed to, with focus mostly in the structural area (e.g. rebar simplification), electrical (raceways simplifications, cabling,...) and field routed commodities (3D model detailing for field routed commodities)

- **Digitalization and Simplification of Design**

Design optimization for digital work-packages integration

Elimination/simplification of IFC documentation

Approach for design cleanup (e.g. EDCRs as well as form of EDCRs and Issued For Construction – IFC – documentation)




Ease of Fabrication Changes

Design Digital Delivery Model

Optimize design delivery process for critical path structural modules

- Significant cost/time invested in Wave 1 projects on paperwork reconciliation
- Digital delivery of design optimized between fabricator and design entity to facilitate (1) fabrication drawings preparation and (2) ease of fabricator means and methods implementation






Ease of Fabrication Changes

Large Structural Modules Optimization (CA20)



Largest Auxiliary Building structural module:
spent fuel pool & transfer canal and waste
processing areas.
Size (LxWxH) 20.5 x 14.2 x 21m
Lift Weight 905 MT



<i>*IFC = issued for construction</i>	Before optimization	After optimization
Overlay plates	330	4
IFC* Drawings	752	75
Machined block (basemat)	150	0
Internal hook rebar		-50%



Design Digitalization

State of the art Integrated Building Information Modeling (BIM) and Plant Lifecycle Management (PLM) system for new plants – WNEXUS Suite

- Accurate 3D Model to design, with extensive embedded data managed via the **Westinghouse WNEXUS suite**
 - ✓ Westinghouse data management architecture (WECAF) enables integration and transition between different commercial tools and with the constructor
- Continuous development of state-of-the-art digital data/model applications: WIRED (electrical), WISDM (fluid systems), WASP (structures).
- Transition from drawings/documents to Nuclear Quality Digital deliverables: reduction of IFC documents for Augmented Nuclear Island from 63,000 to under 40,000
- Digital Change Approach simplifies dramatically management of impacts during construction and issue resolution (digital EDCR reduction of volume of change by over 90%)
- Flexible framework enables integration of new technologies (e.g., new D&I 3D scanning solutions tested and commercialized at Vogtle) and is a key enabler for a digital work package approach






Design Digitalization

State of the art Integrated Building Information Modeling (BIM) and Plant Lifecycle Management (PLM) system for new plants – WNEXUS Suite

- Accurate 3D Model to design, with extensive embedded data managed via the **Westinghouse WNEXUS suite**
 - ✓ Westinghouse data management architecture (WECAF) enables integration and transition between different commercial tools and with the constructor
- Continuous development of state-of-the-art digital data/model applications: WIRED (electrical), WISDM (fluid systems), WASP (structures).
- Transition from drawings/documents to Nuclear Quality Digital deliverables: reduction of IFC documents for Augmented Nuclear Island from 63,000 to under 40,000
- Digital Change Approach simplifies dramatically management of impacts during construction and issue resolution (digital EDCR reduction of volume of change by over 90%)
- Flexible framework enables integration of new technologies (e.g., new D&I 3D scanning solutions tested and commercialized at Vogtle) and is a key enabler for a digital work package approach






Construction Planning

Challenges in Construction Planning and Construction/Design integration

Lack of adequate planning and integration of Work Packages with Design significantly impacts construction progress and especially construction closeout at end of project

- Engineering Delivery Model for New Plant Projects – **Integrated Digital Work Packages**
- **State of the art integrated BIM/PLM framework** (WNEXUS) to integrate AP1000 design for WEC scope. Unprecedented level of control over Index of Engineering Deliverables
- Digital Work package interface allow full integration of construction to design. Enable development and tracking of schedule in a **full 4D environment**. Adaptable to different constructor(s) and their toolset, but within a single framework (WCON module within WNEXUS)
- **Procurement integration** to both Design and digital work packages with WPRO module
- **Digital Work Package Index**, with direct mapping to every Engineering construction deliverables (IFCs, 3D Model, Specs), enabled by WNEXUS Digital Exchange, provides the fundamental building block of project execution management



WNEXUS Integrated BIM/PLM approach allows for unprecedented control of planning and schedule



WBS Details



WBS 1 - Containment Vessel & Shield Building

Containment Vessel (MV50)

Overall Height:	215'-4" (65.6 m)
Inside Diameter:	130'-0" (39.6 m)
Thickness	Heads: 1 5/8" (41.3 mm) Rings: 1 3/4" (44.5 mm) First Course: 1 7/8" (47.6 mm)
Head geometry:	Ellipsoid
Material:	SA738 Grade B
Design Code:	ASME Section III Division 1, Subsection NE, Class MC 2001 Edition with 2002 Addenda
Features:	1. Mechanical (piping) Penetrations (39) 2. Electrical Penetrations (29) 3. Airlocks (2) 4. Equipment Hatches (2) 5. Stub Columns (16) 6. Stiffeners (2) 7. Fuel Transfer Tube <u>Not Shown:</u> Girder for Polar Crane Shear Studs (~5520) Weir System U-Support Brackets (582) Attachment Plates for piping/equipment



©2013 Sanmen Nuclear Power Company Ltd. All rights reserved.





©2013 Sanmen Nuclear Power Company Ltd. All rights reserved.







WBS 1 - Containment Vessel & Shield Building

Shield Building (SC30, SC40 & SS10)






WBS 2 – Structural modules (CA01, CA02, CA03, CA05 & CA20)



CA02 – PRHR Penetrations Wall Module



CA03 - IRWST Wall Module




CA05 – CVS / Access Tunnel / PXS-B Wall Module




WBS 2 – Structural modules (CA01,CA02, CA03, CA05, CA20)

CA01 Steam Generator & Refueling Canal Module



Steam Generators, Pressurizer and Integrated Head Package shown inside CA01






WBS 3 – Mechanical Module/Room Module

Module Types & Locations – Nuclear Island

- Equipment
 - KQ,KU-Inside Containment
 - KB,KU-Auxiliary Building
- Piping
 - Q-Inside Containment
 - R-Auxiliary Building
- 12 inside containment
 - (6 piping , 6 equipment)
- 40 In Auxiliary Building
 - (14 piping / Composite, 26 equipment)
- Only 7 out of 52 are ASME Section III



KQ11: WLS Sump Pump

Size (L x W x Height):

9'-2" x 4'-6" x 4'-1"

Lift Weight:

8,437 lbs.

Room (Area):

11104 (1110)

Plant Elevation:


71'-6"

Classification:

D

Non-Safety


Non-Seismic





WBS 3 – Mechanical Module/Room Module

- KB04 – WGS Delay and Guard Bed




Size (L x W x Height):
15'-2" x 6'-2" x 14'-11"
[4.62m x 1.88m x 4.55m]

Weight :
15,217 lbs. [6,9 T]

Non-Safety - Class D

Non-Seismic




- R216 – Room 12271 WLS Valve Module

Size (L x W x Height):
12'-1" x 4'-1" x 12'-9"
[3.68m x 1.24m x 3.89m]

Weight :
5,042 lbs. [2,3 T]

Non-Safety - Class D

Non-Seismic






WBS 4 – NSSS Major Components 1 - Tanks & Heat Exchangers

Major components such as Steam Generators, Reactor Vessel, Passive Residual Heat Exchanger, Core Makeup Tank, Accumulator Tank and Pressurizer and other equipment including associated lifting/rigging/transportation.

MB01 – Steam Generator



<https://www.georgiapower.com/company/plant-vogtle/vogtle-news/2018-articles/unit4-steam-generator-placed.html>



Size (L x W x Height):
79'- 5" x 21'-0" dia.

[24.20m x 6.40m dia.]

Weight :
1,376,170 lbs [624 MTon]

Build to Print Design

ASME Section III

Safety Class A

Seismic Class 1

<https://www.nrc.gov/docs/ML0715/ML071580904.pdf>



WBS 5 – NSSS Major Components 2 - Other

Procurement and transport to NPP site of ASME NSSS major components such as RCP, RVI, CRDM and Reactor Loop Piping including associated components.

- MP01 – Reactor Coolant Pumps

Size (L x W x Height):

6'-9" x 6'-9" x 19'-3"

[2.06x 2.06m x 5.87m]

Weight :



202,050 lbs. [**~92,000 kg**]

Design and Spec

ASME Section III

Safety Class A

Seismic Class 1



<https://www.nrc.gov/docs/ML0715/ML071580904.pdf>



WBS 6 – Cranes & FMHE

Procurement and transport to NPP site of various cranes and fuel handling equipment associated with the augmented Nuclear Island.

MH01 – Polar Crane



Size (L x W):
[38m x 13.5m]

Weight :
[450 T]

Build to Print Design

10 CFR50 & 10CFR21 applicable

ASME NOG-1

Safety Class NNS – Class D

Seismic Class 1



WBS 7 – Auxiliary Equipment

Procurement and transport to NPP site of various auxiliary equipment to differing procurement classes (ASME, SR, non-SR) such as heat exchangers, pumps, tanks, etc. associated with the augmented Nuclear Island

- ME2Q – CVS Makeup Pump Hx



Size (L x W x Height):
[2280mm x 578mm x 578mm]

Weight :
[450 kg Wet, 349 kg Dry]

ASME VIII, Division 1

Safety Class NNS – Class E

Non-Seismic



WBS 8 – Valves

Procurement and transport to NPP site of >5,000 valves of various type and procurement class (ASME, SR, non-SR) associated with the augmented Nuclear Island.



PV32 Data Sheet 183



PV33 Data Sheet 106



PV40 Data Sheet 095



PV54 Data Sheet 109



WBS 9 – Electrical

Procurement and transport to NPP site of various electrical items to differing procurement classes (Class 1E and non-Class 1E) equipment such as batteries, MCC's, transformers, electrical penetrations, etc. associated with the augmented Nuclear Island. This includes variations of seismic classifications.

ET01 – Main Generator Step-up Transformer



10 CFR50 & 10CFR21 applicable

Class 1E

Non-Class 1E

Safety Class NNS – Class D, Class E

Seismic Class 1 or 2 or Non-Seismic Class



WBS 10 – Instrumentation & Controls (I&C)

Procurement and transport to NPP site of various I&C items to differing procurement classes (Class 1E and non-Class 1E) equipment such as RTDs, cabinets, full systems (PMS/PLS), Rotameters, etc. associated with the augmented Nuclear Island. This includes variations of seismic classifications

JE27– Non-Class 1E Radar Level Transmitters, ANSI/ASME B31.1


10 CFR50 & 10CFR21 applicable

Non-Class 1E

Safety Class NNS – Class D

Various Seismic Class per Tag

- Various Data Sheets & Configurations
- Various performance requirements within Data Sheets
- There are similar commodity codes that fall under these categories and are manufactured at Krohne.





WBS 11 – Turbine Generator


Procurement and transport to NPP site the Turbine Generator. A half (1/2) speed turbine design.

MG01 – Steam Turbine Generator

Turbine



Generator



10 CFR50 & 10CFR21 do not applicable

Non-Class 1E

Safety Class NNS – Class E